

.../2

# THE UNIVERSITY OF BRITISH COLUMBIA IRC BUILDING SAFETY COMMITTEE

Date: Wednesday, February 29, 1984.

Time: 0900 hours

4th Floor, Conference Room Place:

P.M. Nerland (Chair) Present: J. Carleton R. Gobert

**Regrets:** J. Galbraith-Hamilton R. Peters G. Poole MAR - 6 1984 MINUTES A. U. C. E.

Minutes of the Meeting of Wednesday, January 25, 1984. 1. Adopted as circulated.

Business Arising from the Minutes 2.

- A schedule for asbestos removal has been established. The mall will a) i. be done from April 9 to May 18, and the First Floor from May 21 to June 29. Access to the building, lecture halls, seminar rooms, cafeteria and library will be maintained throughout the process. (Copy of memo from Werner Meisl of Physical Plant outlining the schedule is attached: W. Meisl to R. Gobert and others, Feb. 14/84).
  - The removal process will not contaminate the air or affect the ventilii. ation in other areas of the building. (Copy of memo to R. Gobert from W. Meisl, Feb. 23/84 attached).

# b) Lighting

Mr. Peters was not present to discuss this matter. Mr. Nerland will follow up before the next meeting.

# c) Accident Investigation Training Seminar

Agreed that given the nature of the IRC Building and functions carried out in it, this seminar is not as important for us as for those working in hazardous areas. Mr. Nerland will discuss this with Dr. Riedel with the recommendation that no one from the IRC attend the May 7-11 session.

### 3. New Business

a) Joanne Carleton requested that carpets in all IRC corridors be inspected and tears or separated seams repaired to avoid potential injury. Mr. Nerland will follow up on this with Physical Plant.

#### 4. Next Meeting

Wednesday, March 28, 1984, at 9:00 a.m. in the Fourth Floor Conference Room.

Prepared by Robert C. Gobert

FDG. 29, 1984

Date

Approved

P.M. Nerland, Chairman

Date

Approved with correction to be noted in the minutes of the next meeting

P.M. Nerland, Chairman

Date

THE	UNIVERSITY OF BRITISH COL	UMBIA	INTERDEPARTMENTAL MEMORANDUM	
то	R. Gobert, Cont. Ed. Health Sc. IRC D. Miller, Cont. Ed. Health Sc. IRC Dr. B.E. Riedel, Health Science	FROM	Werner Meisl, Design Office Superv.	
	S. Nikles, Student Housing & Conf.		Physical Plant, Design Division	
	Registrar's Office, Room Bookings T. Angus, Asst. Registrar	DATE	14 Feb. 84 PHONE 4298	

## RE: PROJECT 3892 - ASBESTOS INSULATION REVIEW - I.R.C.

Further to our meeting with D. Miller 6 February 1984 and the memo of 8 February 84 from R. Gobert, the following tentative asbestos removal schedule has been set up.

February 84	Complete Contract Documents
March 84	Circulate Contract Documents Tender Period Funding Approval and Contract Award
9 April to 5 May 84	Lower Lobby Asbestos Insulation removal and re-insulation
9 April to 18 May 84	Upper Lobby Asbestos Insualtion removal and re-insulation
14 May to 18 May 84	User moves Continuing Education Office area
21 May to 29 June 84	Continuing Education Office Area

- Asbestos Insulation removal and re-insulation
- 9 April to 29 June 84 Exterior Areas Asbestos Insulation removal and re-insulation
- 3 July to 6 July 84 User moves Continuing Education Office area.

If there are any questions or comments, please call me at 4298. Thanks.

WW)

2

WM/cas cc. D. Haller

T (it)	<b>—</b> :-		1
FEB	15	1984	
			.
	: · ·	t. I baix	

THE UNIVERSITY OF BRITISH COLUMBIA INTERDEPARTMENTAL MEMORANDUM

TO R. Gobert, Exec. Director Cont. Ed. Health Sciences 2211 Wesbrook Mall, HSCH FROM W. Meisl, Design Off, Superv. Physical Plant, Design Div. DATE 23 Feb. 84 PHONE 4298

# RE: PROJECT 3892 - ASBESTOS INSULATION REMOVAL, I.R.C. BLDG.

Thank you for your memo of 20 February 1984.

The following is hoped to answer the questions raised.

- 1) The Lower and Upper Lobby Areas, asbestos insulation removal would start 9 April 1984. The Lower Lobby Area would have to be complete by 5 May 1984. If the Upper Lobby Area is not complete at this time, the removal could continue until 18 May 1984 for that area only.
- 2) The specifications call for the air handling and ventilation systems to be isolated to prevent contamination and fiber dispersal to other areas of the building during the work phase.
- 3) The air handling and ventilation system will continue to operate in the other areas during the removal.

If there are any questions or comments, please call me at 4298.

# Thanks.

WW

WM/cas cc. Dr. B.E. Riedel, Health Sciences Mr. D.Miller, Cont. Ed. Health Sciences Mr. D. Haller, P.P.

